



Kingston Pike Complete Connections Project

Project Description: This project involves the construction of bike lanes and a new sidewalk, curb and gutter, drainage, minor widening, lighting, and signal modifications along the south side of Kingston Pike (US-11/70, State Route 1) from Wesley Road to Golfclub Road and along the west side of Golfclub Road from Kingston Pike to the Messiah Lutheran Church driveway.

The project will create a connection for bicyclists and pedestrians to travel the section of Kingston Pike between Wesley Road and Golfclub Road and connect these facilities to the adjacent KAT bus stops.



Ongoing Construction at Kingston Pike August 2023



Ongoing Construction at Golfclub Road August 2023

Schedule:

Bid Opening:
February 8, 2023
Notice to Proceed:
June 19, 2023
Contract Completion Date:
March 14, 2024

Current Construction Contract Price:
\$2,293,701

Engineering Department April 2024 Status: TDOT has issued a concurrence for this bid and this project was awarded at the April 4, 2023, City Council Meeting. A pre-construction meeting was held May 19, 2023. The contractor has resurfaced Kingston Pike and is currently working on storm sewer pipe installation, curb & sidewalk along Kingston Pike. A change order to increase the contract cost to cover additional work added to the project and extend the construction time will be considered at the January 23, 2024 City Council Meeting. The contractor is working on final punch list items.

Project Designer: CDM Smith, Inc.
Construction Contractor: Southern Constructors, Inc.

City of Knoxville Construction Contact: Amanda Koenig, PE (865) 215-6100



CITY OF KNOXVILLE
Indya Kincannon, Mayor

Thomas V. Clabo, P.E.
Engineering Director